


ID	Task Name	Duration	Start	Finish	Qtr 2, 2011			Qtr 3, 2011			Qtr 4, 2011			Qtr 1, 2012			Qtr 2, 2012			Qtr 3, 2012			Qtr 4, 2012					
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
1	GI-UKEPR-CC01 Work Programme	400 days	Mon 02/05/11	Fri 09/11/12																								
2	Action 1 of GI-UKEPR-CC01	323 days	Mon 18/07/11	Wed 10/10/12																								
3	Task 1 - Overall Methodology	136 days	Mon 18/07/11	Mon 23/01/12																								
4	Methodology Preparation	91 days	Mon 18/07/11	Mon 21/11/11																								
5	ONR Preliminary Feedback Meeting (Bootle, UK)	0 days	Tue 04/10/11	Tue 04/10/11																								
6	Issuance to ONR	0 days	Mon 21/11/11	Mon 21/11/11																								
7	ONR Preliminary Feedback Meeting (Paris, FR)	0 days	Mon 12/12/11	Mon 12/12/11																								
8	ONR Assessment	35 days	Tue 22/11/11	Mon 09/01/12																								
9	Methodology Update and Resolution of ONR Comments	10 days	Tue 10/01/12	Mon 23/01/12																								
10	Task 2 - Examples of Methodology Application	313 days	Mon 01/08/11	Wed 10/10/12																								
11	Methodology Application Preparation (2+ Cases)	139 days	Mon 01/08/11	Thu 09/02/12																								
12	Classification Workshop (London, UK)	0 days	Thu 09/02/12	Thu 09/02/12																								
13	Methodology Application Preparation (CVCS Hollistic Case)	68 days	Fri 10/02/12	Tue 15/05/12																								
14	Issuance to ONR	0 days	Tue 15/05/12	Tue 15/05/12																								
15	ONR Assessment	32 days	Wed 16/05/12	Thu 28/06/12																								
16	Update/Issuance of Examples (CVCS/EFWS)	23 days	Fri 29/06/12	Tue 31/07/12																								
17	ONR Assessment	23 days	Wed 01/08/12	Fri 31/08/12																								
18	Resolution of ONR Assessment Comments (if applicable)	20 days	Mon 03/09/12	Fri 28/09/12																								
19	Issuance of Updated Documentation (if applicable)	0 days	Fri 28/09/12	Fri 28/09/12																								
20	Potential Design Changes (if applicable)	40 days	Thu 16/08/12	Wed 10/10/12																								
21	Stage 1 CMF(s) preparation	20 days	Thu 16/08/12	Wed 12/09/12																								
22	Issuance to ONR	0 days	Wed 12/09/12	Wed 12/09/12																								
23	ONR Assessment of CMF(s)	20 days	Thu 13/09/12	Wed 10/10/12																								
24	Task 3 - Update of NEPS-F DC 557	0 days	Mon 23/01/12	Mon 23/01/12																								
25	Consult Documentation Update Section for Update Sequences	0 days	Mon 23/01/12	Mon 23/01/12																								
26	Task 4 - PCSR Update - Sub-chapter 3.2	0 days	Mon 23/01/12	Mon 23/01/12																								
27	Consult Documentation Update Section for Update Sequences	0 days	Mon 23/01/12	Mon 23/01/12																								
28	Action 2 of GI-UKEPR-CC01	260 days	Mon 05/09/11	Fri 31/08/12																								
29	Task 1 - Update of NEPS-F DC 557	260 days	Mon 05/09/11	Fri 31/08/12																								
30	NEPS-F DC 557 Supporting Documents	260 days	Mon 05/09/11	Fri 31/08/12																								
31	Report Preparation (ECEIG112228, ENGSGC110254, ENSN110130)	118 days	Mon 05/09/11	Wed 15/02/12																								
32	Issuance to ONR	0 days	Wed 15/02/12	Wed 15/02/12																								
33	ONR Assessment	82 days	Wed 07/03/12	Thu 28/06/12																								
34	Resolution of ONR Assessment Comments (if applicable)	46 days	Fri 29/06/12	Fri 31/08/12																								
35	Issuance of Updated Documentation (if applicable)	0 days	Fri 31/08/12	Fri 31/08/12																								
36	NEPS-F DC 557 Update	0 days	Wed 15/02/12	Wed 15/02/12																								
37	Consult Documentation Update Section for Update Sequences	0 days	Wed 15/02/12	Wed 15/02/12																								
38	Task 2 - PCSR Update - Sub-chapter 3.2	0 days	Wed 15/02/12	Wed 15/02/12																								
39	Consult Documentation Update Section for Update Sequences	0 days	Wed 15/02/12	Wed 15/02/12																								
40	Action 3 of GI-UKEPR-CC01	259 days	Tue 09/08/11	Fri 03/08/12																								
41	Task 1 - Methodology and Identification of Representative Cases	120 days	Tue 09/08/11	Mon 23/01/12																								
42	Methodology Prep and Representative Cases Identification	40 days	Tue 09/08/11	Mon 03/10/11																								
43	ONR Preliminary Feedback Meeting (Bootle, UK)	0 days	Mon 03/10/11	Mon 03/10/11																								
44	Resolution of ONR Feedback	5 days	Tue 04/10/11	Mon 10/10/11																								
45	Issuance to ONR	0 days	Mon 10/10/11	Mon 10/10/11																								
46	ONR Assessment	44 days	Tue 11/10/11	Fri 09/12/11																								
47	ONR Preliminary Feedback Meeting (Paris, FR)	0 days	Mon 12/12/11	Mon 12/12/11																								
48	Resolution of ONR Comments and Integration into Task 2	30 days	Tue 13/12/11	Mon 23/01/12																								
49	Task 2 - Development of Representative Hazards Fault Schedule Examples	214 days	Tue 11/10/11	Fri 03/08/12																								
50	Report Preparation (1st Case)	75 days	Tue 11/10/11	Mon 23/01/12																								
51	Issuance to ONR (1st Case)	0 days	Mon 23/01/12	Mon 23/01/12																								
52	ONR Assessment (1st Case)	40 days	Tue 24/01/12	Mon 19/03/12																								
53	Classification Workshop (London, UK)	0 days	Thu 09/02/12	Thu 09/02/12																								
54	Report Preparation (2nd Case)	44 days	Tue 24/01/12	Fri 23/03/12																								
55	Issuance to ONR (2nd Case)	0 days	Fri 23/03/12	Fri 23/03/12																								
56	ONR Assessment (2nd Case)	40 days	Mon 26/03/12	Fri 18/05/12																								
57	Resolution of ONR Assessment Comments (if applicable)	55 days	Mon 21/05/12	Fri 03/08/12																								
58	Issuance of Updated Documentation (if applicable)	0 days	Fri 03/08/12	Fri 03/08/12																								
59	Potential Design Changes (if applicable)	20 days	Mon 06/02/12	Fri 02/03/12																								
60	Stage 1 CMF(s) preparation - No Design Changes Necessary	20 days	Mon 06/02/12	Fri 02/03/12																								



Task Progress Summary External Tasks Deadline

 Split Milestone Project Summary External Milestone

ID	Task Name	Duration	Start	Finish	Qtr 2, 2011			Qtr 3, 2011			Qtr 4, 2011			Qtr 1, 2012			Qtr 2, 2012			Qtr 3, 2012			Qtr 4, 2012		
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
61	Task 3 - PCSR Update - Sub-chapters 13.1 and 13.2	0 days	Mon 23/01/12	Mon 23/01/12																					
62	Consult Documentation Update Section for Update Sequences	0 days	Mon 23/01/12	Mon 23/01/12																					
63	Action 4 of GI-UKEPR-CC01	390 days	Mon 02/05/11	Fri 26/10/12																					
64	Task 1 - Class 1 Components	0 days	Wed 18/07/12	Wed 18/07/12																					
65	Application of M3 Requirements - PEPS-F DC 99 (Document Withdrawn)	0 days	Wed 18/07/12	Wed 18/07/12																					
66	Task 2 - Class 2 Components	370 days	Mon 02/05/11	Fri 28/09/12																					
67	Comparsion Between RCC-M3 and EHS+	104 days	Mon 02/05/11	Thu 22/09/11																					
68	Report Preparation	104 days	Mon 02/05/11	Thu 22/09/11																					
69	Issuance to ONR (Document Canceled - Commitment Made)	0 days	Thu 22/09/11	Thu 22/09/11																					
70	Justification for Application of EHS+	60 days	Fri 01/07/11	Thu 22/09/11																					
71	Report Preparation	60 days	Fri 01/07/11	Thu 22/09/11																					
72	Issuance to ONR (Document Canceled - Commitment Made)	0 days	Thu 22/09/11	Thu 22/09/11																					
73	Design Changes (CMF30)	224 days	Tue 22/11/11	Fri 28/09/12																					
74	Stage 1 CMF(s) preparation	20 days	Tue 22/11/11	Mon 19/12/11																					
75	Issuance to ONR	0 days	Mon 19/12/11	Mon 19/12/11																					
76	ONR Assessment of CMF(s)	20 days	Tue 20/12/11	Mon 16/01/12																					
77	Stage 2 CMF(s) preparation	109 days	Tue 17/01/12	Fri 15/06/12																					
78	Issuance to ONR	0 days	Fri 15/06/12	Fri 15/06/12																					
79	ONR Assessment of CMF(s)	30 days	Mon 18/06/12	Fri 27/07/12																					
80	Update of Impacted Documents (if applicable)	45 days	Mon 30/07/12	Fri 28/09/12																					
81	Task 3 - Update of NEPS-F DC 557	0 days	Mon 02/05/11	Mon 02/05/11																					
82	Consult Documentation Update Section for Update Sequences	0 days	Mon 02/05/11	Mon 02/05/11																					
83	Task 4 - PCSR Update - Sub-chapter 3.2	0 days	Mon 02/05/11	Mon 02/05/11																					
84	Consult Documentation Update Section for Update Sequences	0 days	Mon 02/05/11	Mon 02/05/11																					
85	Task 5 (new) - Mechanical Classification and Site Licensing Overview Document	75 days	Mon 16/07/12	Fri 26/10/12																					
86	Report Preparation	40 days	Mon 16/07/12	Fri 07/09/12																					
87	Issuance to ONR	0 days	Fri 07/09/12	Fri 07/09/12																					
88	ONR Assessment	20 days	Mon 10/09/12	Fri 05/10/12																					
89	Resolution of ONR Assessment Comments (if applicable)	15 days	Mon 08/10/12	Fri 26/10/12																					
90	Issuance of Updated Documentation (if applicable)	0 days	Fri 26/10/12	Fri 26/10/12																					
91	Action 5 of GI-UKEPR-CC01	341 days	Fri 15/07/11	Fri 02/11/12																					
92	Task 1 - Diverse Line of Protection - Feasibility of Upgrading to Class 2	341 days	Fri 15/07/11	Fri 02/11/12																					
93	Evaluation	150 days	Fri 15/07/11	Thu 09/02/12																					
94	Classification Workshop (London, UK)	0 days	Thu 09/02/12	Thu 09/02/12																					
95	Commitment Letter Preparation	27 days	Fri 10/02/12	Mon 19/03/12																					
96	Issuance to ONR (Commitment Made)	0 days	Mon 19/03/12	Mon 19/03/12																					
97	Design Changes (CMF36 & CMF37)	164 days	Tue 20/03/12	Fri 02/11/12																					
98	Stage 1 CMF(s) preparation	29 days	Tue 20/03/12	Fri 27/04/12																					
99	Issuance to ONR	0 days	Fri 27/04/12	Fri 27/04/12																					
100	ONR Assessment of CMF(s)	20 days	Mon 30/04/12	Fri 25/05/12																					
101	Stage 2 CMF(s) preparation	40 days	Mon 28/05/12	Fri 20/07/12																					
102	Issuance to ONR	0 days	Fri 20/07/12	Fri 20/07/12																					
103	ONR Assessment of CMF(s)	30 days	Mon 23/07/12	Fri 31/08/12																					
104	Update of Impacted Documents (if applicable)	45 days	Mon 03/09/12	Fri 02/11/12																					
105	Task 2 - Update of NEPS-F DC 557	0 days	Mon 19/03/12	Mon 19/03/12																					
106	Consult Documentation Update Section for Update Sequences	0 days	Mon 19/03/12	Mon 19/03/12																					
107	Task 3 - PCSR Update - Sub-chapter 3.2	0 days	Mon 19/03/12	Mon 19/03/12																					
108	Consult Documentation Update Section for Update Sequences	0 days	Mon 19/03/12	Mon 19/03/12																					
109	Task 4 - PCSR Update - Sub-chapter 14.7	0 days	Mon 19/03/12	Mon 19/03/12																					
110	Consult Documentation Update Section for Update Sequences	0 days	Mon 19/03/12	Mon 19/03/12																					
111	Action 6 of GI-UKEPR-CC01	330 days	Mon 02/05/11	Fri 03/08/12																					
112	Task 1 - UK EPR I&C Architecture Safety Principles (GI-UKEPR-CI06.A9)	330 days	Mon 02/05/11	Fri 03/08/12																					
113	Report Preparation (PEPS-F DC 90)	80 days	Mon 02/05/11	Fri 19/08/11																					
114	Issuance to ONR	0 days	Fri 19/08/11	Fri 19/08/11																					
115	ONR Assessment	125 days	Mon 22/08/11	Fri 10/02/12																					
116	Resolution of ONR Assessment Comments	81 days	Mon 02/01/12	Mon 23/04/12																					
117	Issuance of Updated Documentation	0 days	Mon 23/04/12	Mon 23/04/12																					
118	ONR Assessment	21 days	Tue 24/04/12	Tue 22/05/12																					
119	Resolution of ONR Assessment Comments	53 days	Wed 23/05/12	Fri 03/08/12																					
120	Issuance of Updated Documentation	0 days	Fri 03/08/12	Fri 03/08/12																					



ID	Task Name	Duration	Start	Finish	Qtr 2, 2011			Qtr 3, 2011			Qtr 4, 2011			Qtr 1, 2012			Qtr 2, 2012			Qtr 3, 2012			Qtr 4, 2012		
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
181	Resolution of ONR Assessment Comments	10 days	Mon 29/10/12	Fri 09/11/12																					
182	Issuance of Updated Documentation (Final Version)	0 days	Fri 09/11/12	Fri 09/11/12																					
183	PCSR Sub-chapters 13.1 and 13.2	0 days	Fri 23/03/12	Fri 23/03/12																					
184	PCSR Update and Submittal to Follow Internal Hazards Work Programme	0 days	Fri 23/03/12	Fri 23/03/12																					
185	PCSR Sub-chapter 14.7	0 days	Mon 19/03/12	Mon 19/03/12																					
186	PCSR Update and Submittal to Follow the Fault Studies Work Programme	0 days	Mon 19/03/12	Mon 19/03/12																					
187	GI-UKEPR-CC01 Finalised	0 days	Fri 09/11/12	Fri 09/11/12																					



Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			